

Calibration Certificate no. 25-305-0 5597-1/2

 faztec (Bloomfield Ave)
 200 bloomfield Ave
 Staten Island, NJ, 10314
 a@faztec.com



Arlington Scale Company 
 38 Davey St. 
 Bloomfield, NJ, 07003 
 (973) 748-8000 
 robwagner@arlingtongscale.com 

Scale model info

Mnfr./Model	Fairbanks/FB6012	Capacity	200000 lb	Location On Site
Serial #	183060040173	Graduation	20 lb	Tmp./Hmdt./B. Prsr. N/A / N/A / N/A
Item #	Faztec Bloomfield inbound	Class/Periodicity	III L/12 month(s)	Calibration date 11-01-2025
Customer #	N/A	Calibration Proc.	HB44	Calibration due 11-01-2026

Standards utilized

#	Type	Name	Serial #	Traceability #	Cal. Due
1	Kit	3000lb weight cart 6.2024 to 6.2025	NJ24091	NJ260003	07-08-2026
2	Kit	AR1-AR24 1,000lb weights	AR1-AR24	NJ260006	07-08-2026

Legend: SPAN = standard calibration SECTION = corner load testing. For truck scales SECTION is section by section of load cell calibration

Calibration tests

Note: T. Loc - Test location, UoM - Unit of measure, Mnt. Tol - Maintenance tolerance, Acct. Tol - Acceptance tolerance, AF Er. - As Found error, Found Res. - Found result, AL Er. - As Left error, AST - Acceptable Scale Tolerance, MST - Maintenance Scale Tolerance, OST - Out of Scale Tolerance, Special

#	Type	T. Loc.	UoM	Applied	Mnt. Tol.	Acct. Tol.	As Found	AF Er.	Found Res.	As Left	AL Er.	Result
1	Span	Center	lb	0	+/-0	+/-0	0	0	AST	0	0	AST
2	Section	1	lb	25000	+/-60	+/-20	21200	-3800	OST	25000	0	AST
3	Section	2	lb	25000	+/-60	+/-20	21200	-3800	OST	25000	0	AST
4	Section	3	lb	25000	+/-60	+/-20	22100	-2900	OST	25000	0	AST
5	Section	4	lb	25000	+/-60	+/-20	22600	-2400	OST	25000	0	AST
6	Span	Center	lb	0	+/-0	+/-0	0	0	AST	0	0	AST

Status as found: OST

Status as left: AST/PASSED

All test weights have been compared with standards of the NJ Office of Weights and measures and are traceable to NIST standards, NBS test number 822/256032-95. Calibrations are made to meet the requirements of NIST handbook44; Specifications, tolerances, and other technical requirements for weighing and measuring and measuring devices. Certified work done in compliance with quality control procedure. SCR-12-16

Comment:

Scale found extremely dirty. Cleaned out dirt throughout scale. calibrated scale, adjusted sections.



Use MyCal+ mobile app to scan
2015-2025 © www.mycalplus.com